

MONTVIEW BOULEVARD PRESBYTERIAN CHURCH WEEKLY UPDATE

Week of April 12, 2021

1. Concrete pilasters have been poured, stripped, and backfilled. Before and after below.
2. Kick off meeting with the State Historic Fund occurred this week. We reviewed the scope of work and expectations to have a successful project with SHF.
3. Plaster restoration work has commenced in the Miller Center corridor. Loose plaster has been removed to expose original substrate of corridor. Material analysis of what is existing is required to determine the best restoration methods and materials.
4. Selective demolition in Westminster Commons and Narthex underway for structural investigation and coordination.



