

## MONTVIEW BOULEVARD PRESBYTERIAN CHURCH

### W E E K L Y U P D A T E

Week of **April 1<sup>st</sup>, 2022**

- Eudora Lane is poured and ready for planter framing/waterproofing
- We passed Mechanical and Building inspections for the ceilings. Lake Gulch is hanging the high ceilings from North to South right now
- MSI's Kirk Brown says they will be able to eliminate most, but not all, of the access panels. The HVAC inspector said the return air dampers can be eliminated. That removes access panels from the Entry high ceiling
- Sierra Pacific has installed the interior mullion trim work
- Lift Inspection has passed
- Douglass Colony has finished the metal paneling at the Lantern
- BRS is installing planter/Monument stone at Dahlia





















