

MONTVIEW BOULEVARD PRESBYTERIAN CHURCH WEEKLY UPDATE

Week of **August 27, 2021**

1. Structural Steel is being erected in Westminster Commons. This is a huge milestone for construction progress!
2. The Heritage Center Rose Window has been removed for restoration
3. Wood framing has started in Westminster Commons



4. Steel track for the operable partition has been installed
5. Electrical panels on all floors have been installed
6. Mechanical routing under Miller Center is underway
7. Excavation for Eudora Lane has begun
8. New paint in all Education Wing corridors is complete
9. Miller Center projection screen framing has started
10. Snow melt piping installation has started
11. Steel columns are all grouted
12. Sanctuary steel is in, grouted and ready for Choir Loft demolition

13. Montview stair and planter excavation is done
14. Roofing materials are all on site and locked up
15. Concrete formwork has started in Eudora Lane

